

Port Macquarie-Hastings Council
 PO Box 84
 PORT MACQUARIE NSW 2444
 p (02) 6581 8111
 e council@pmhc.nsw.gov.au

WS-DISINFECTION

pmhc.nsw.gov.au

Application for Disinfection of New Watermains

I hereby make application and payment for Port Macquarie-Hastings Council (PMHC) to undertake work in accordance with the conditions detailed below for disinfection of new watermains installed as part of the development described.

Description of Development

Subdivision or Development Name:		
DA No:		
Street:	Suburb:	
Consultant:	Phone:	Email:
Contractor:	Phone:	Email:
Primary Contact:	Phone:	Email:

Scope of Work

<p>Disinfection of new watermains to include flushing by Council.</p> <p>NOTE: 1.5 volumes will be flushed prior to disinfection. If new watermain turbidity is not <2NTU the watermain will need to be cleaned/swabbed at the applicant's cost.</p>	
Locations:	
Site Available Date:	
<p>NOTE: Costs associated with aborting works will be charged if site is not ready, safe and accessible.</p>	
Pipe Size (mm)	Length (m)
Pipe Size (mm)	Length (m)
Pipe Size (mm)	Length (m)
Pipe Size (mm)	Length (m)
TOTAL LENGTH	TOTAL COST

Conditions

1. Fees and charges are reviewed annually, refer to Council's website for current charges.
2. Under no circumstances are contractors to operate stop valves or hydrant standpipes on new or existing watermains.
3. Advice to property owners on interruption to supply will be provided by Council.
4. Every effort will be made by Council to provide isolation of watermains to permit disinfection. If under special circumstances this cannot be accommodated, the applicant will be advised separately and given notice on a suitable time and any extra charges that may apply.
5. Supply of signed Engineering Plans to indicate work constructed will be required at the time of application disinfection.

Submission Requirements

1. Completion of this form.
2. Drawing (signed engineering plan of works) that clearly identifies:
 - a. Pipe size
 - b. Changes in pipe size
 - c. Valve location
 - d. Hydrant location
 - e. Extent of works to be carried out.
3. Proof payment.
4. Pressure test certificate. If a self-pressure test was performed, a witnessed certificate is required.

Timeframe for Completion

Council will schedule the works to be completed within four weeks.

NOTE: Sample failures resulting in retest of re-disinfection will be at the applicant's cost.

Declaration

I declare that the watermain in this application does not need to be swabbed/cleaned prior to disinfection as every preventative measure has been taken to ensure that no contamination by foreign materials has occurred during storage and installation. I can confirm that the Contractor has followed Section 2.3, 2.4, 2.5 & 2.6 of Council's Watermain Disinfection Operating Practice and Section 18 of the WSA Code (WSA 03-2011v3.1).

.....

Applicant

.....

Signature

...../...../.....

Date

COUNCIL USE ONLY

CASHIER CODE: 835	Disinfection	Amount \$	Cashier
	Total Paid \$	Receipt #	Date Paid

NOTE: Completed application to be emailed to Water & Sewer Process Engineer